



DEPARTMENT OF AUDITS AND ACCOUNTS

270 Washington Street, S.W., Room 4-101
Atlanta, Georgia 30334-8400

GREG S. GRIFFIN
STATE AUDITOR
(404) 656-2174

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. **We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.**

**CALHOUN CITY BOARD OF EDUCATION
SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS
FOR THE YEAR ENDED JUNE 30, 2020**

PROJECTS	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COST (2)	AMOUNT EXPENDED IN CURRENT YEAR (3) (4)	AMOUNT EXPENDED IN PRIOR YEARS (3) (4)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED	ESTIMATED COMPLETION DATE
November 2015 Referendum - (a) The retirement of previously incurred general obligation debt	\$10,850,614	\$10,850,614	\$2,155,937	\$4,321,687	\$10,850,614	\$0	3/1/22
(b) Renovations and improvements to and equipment for the auditorium, acquisition and installation of security cameras at the Pre-K site, relocation of the Central Office to allow expansion of current Pre-K facilities, relocation of Online Learning Academy, acquisition and installation of computers and new technology, acquisition of new school buses and/or the refurbishing of existing school buses, acquisition and installation of a new HVAC system at the primary/elementary school complex, acquisition and equipping of science, technology, engineering, and math programs at the middle school and high school for the College and Career Academy Program, acquisition, construction, and equipping of renovations, modifications, and classroom additions, acquisition of real property for future schools, facilities, administrative offices, support services, or any other purpose, and renovations, construction, improvements and additions to and equipment for existing academic and athletic facilities and the infrastructure supporting these facilities including security systems, energy management systems, heating and air conditioning systems, and lighting on campuses	11,402,386	0	0	0	0	0	6/30/22
Land for New Central Office		201,662	0	201,662	201,662	0	Completed
New Central Office		2,944,646	1,116,358	1,752,541	2,868,899	75,747	Completed
Early Learning Center		15,000,000	536,322	3,300			6/30/22
Total	\$22,253,000	\$28,996,922	\$3,808,617	\$6,279,190	\$13,921,175	\$75,747	

- (1) The School District's original project cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax, with sales tax proceeds estimated at \$22,253,000 to retire bonds issued for the project. All project costs estimated are included and will be paid from bond proceeds, federal, state and local funds.
- (2) The School District's current estimate of total cost for the projects, including all costs from project inception to completion.
- (3) The voters of Gordon County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt.
- (4) Actual project cost incurred in current and prior years.